



Lockport CSD Weekly Progress Update **May 13, 2022**

16057 – Capital Outlay Project – HS Gymnasium air handler

- Contractor is verifying delivery date for motor starter

20070 – Capital Improvement Project, 2021 Phase 1A

- Contractors have been submitting insurances and front end required documents to District/Turner/YWA for approval
- YWA is drafting up Owner/Contractor contracts
- Bi-weekly construction meetings are scheduled for Tuesday at 1pm starting on 5/24

20070 – Capital Improvement Project, 2021 Phase 1B

- Design team is progressing on construction documents
- 60% coordination meeting with YWA and consultants was held on 5/10
- YWA provided Turner 60% documents for their estimate
- YWA scheduled elevator review meeting on 5/13 with Elevator Maintenance
- YWA scheduled roof review meeting on 5/19 at Aaron Mossell with Carlisle
- District to select exterior doors for replacement at George Southard to be included in construction documents
- YWA to issue RFP for hazardous materials testing

21019 – Capital Outlay 2021-22 – Charles Upson Wiring

- YWA sent 2 change orders for additional work to District to be signed
- Pay application was submitted to the District for approval

22010 – Capital Outlay 2022-23 – Aaron Mossell Office Renovation

- YWA to proceed with construction documents after May budget vote is approved

22023 – ARP Fund Project – AC in Cafeterias at EB, GS, AM, CU, RBK & JP

- Additional site visits still need to be completed
- YWA had a coordination meeting with consultants to review the scope of work
- Work needs to be closed out by September 2024

1000 – Structural Concern at John Pound

- Team will be reviewing over the summer once kids are out of the building

1000 – Long Term Plan

- YWA distributed existing LTP to BOE. The team will be modifying document as the project develops.